ATNICG/6 – IP/6 Agenda Item 4 16/05/11

International Civil Aviation Organization

THE SIXTH MEETING OF AERONAUTCAL TELECOMMUNICATION NETWORK (ATN)

IMPLEMENTATION CO-ORDINATION GROUP



Seoul, Republic of Korea, 16 - 20 May 2011

Agenda Item 4: Review States' ATN/AMHS Implementation Status, Transition and Operational Issues

OF APANPIRG (ATNICG/6)

ATN/AMHS IMPLEMENTATION STATUS

(Presented by Hong Kong, China)

SUMMARY

This information provides the ATN/AMHS Implementation status of Hong Kong, China.

IMPLEMENTATION STATUS REPORT

(Hong Kong)

- Contract Signed 10 Oct 2008
- CDR (Design Review) completed 5 Dec 2008
- FAT (Factory Acceptance Testing) 20 Mar 2009
- Installation at Site 17 Apr 2009
- SAT (Site Acceptance Testing) 25 May 2009
- Training 10 Jul 2009
- Test Schedule
 - Bilateral agreement worked out with reciprocal ends
 - ♦ Japan Mar 2003
 - Beijing 2011 (test ongoing)
 - Other adjacent ATS authorities TBD
 - Test carried out
 - ATN connection tests, AMHS inter-operability tests and pre-operational trials with Macao completed in Nov 2009
 - ATN connection tests and AMHS inter-operability tests with Taibei completed in Nov 2009
- Transition AFTN/AMHS 2011 with Beijing 2011 with Philippines 2012 with Japan 2012 with Taibei Other adjacent ATS authorities – TBD
- Setting up of AMHS UA's Dec 2010
- Final Acceptance Contract Signoff 10 Jul 2009
- AMHS transition in operation with Macao since 29 Dec 2009

Attachment 2

ATN/AMHS IMPLEMENTATION STATUS

 Name of the State:
 Hong Kong, China

 Name of the ATN/AMHS Station:
 VHHH

Physical Implementation Status

1) Date of completion of physical implementation: <u>10 July 2009</u>

Status of Operational Connectivity:

Reciprocal End Station	Media Available on	MOU signed on	Testing completed on			
			Physical Connection	Router Connection Test	MTA Interoperability Test	Commissioning of operation on
Macao	May 18, 2009	(Nov 11, 2009)	Jul 3, 2	2009	Aug 4, 2009	Dec 29, 2009
Taibei	TBD	-	ATN/VPN	Oct 13, 2009	Nov 10, 2009	TBD
Japan	Q1 2010	Mar 7, 2003	TBD	TBD	TBD	TBD
Beijing	TBD	-	ATN/VPN	Aug 3, 2010	TBD	TBD
Philippines	TBD	TBD	TBD	TBD	TBD	TBD
Thailand	TBD	TBD	TBD	TBD	TBD	TBD
Vietnam	TBD	TBD	TBD	TBD	TBD	TBD

ŋ

2) Tentative date of completion of physical implementation: <u>Macao</u>

Procurement Status	Date/Tentative Date (Aug 2009)	
Signing of contract		
Completion of Factory Acceptance Test	20-Mar-09	
Physical installation of System	17-Apr-09	
Site acceptance testing	25-May-09	
Training	10-Jul-09	
Availability of media (for the first circuit)	18 May 09	
Completion of testing (for the first circuit)	Dec 16, 2009	
Commissioning of operation (for the first circuit)	Dec 29, 2009	

3) Sub-net level protocol

If your State is using IP for

- 1) AFTN connectivity
- 2) AMHS connectivity
 - a. MTA/MTA [b. MTA/UA [