



ICAO

International Civil Aviation Organization
North American, Central American and Caribbean Office

WORKING PAPER

MEVA III TF/3 — WP/05
02/10/14

Third MEVA III Task Force Meeting (MEVA III TF/3)
Mexico City, Mexico, 6 to 9 October 2014

Agenda Item 4: Other Business

FUTURE WORK OF MEVA III TF IN SUPPORT OF TMG

(Presented by the MEVA TF Lead)

EXECUTIVE SUMMARY	
This working paper highlight the future work of the Task Force in support of the MEVA III implementation by the TMG	
Action:	The suggested actions are given in Section 3.
Strategic Objectives:	<ul style="list-style-type: none">• Safety• Air Navigation Capacity and Efficiency
References:	<ul style="list-style-type: none">• Twenty seventh Meeting of the MEVA Technical Management Group (MEVA TMG/27), ICAO NACC Regional Office, Mexico City, Mexico, 14 to 16 October 2013

1. Introduction

1.1 The MEVA TMG/27, held in Mexico City, Mexico from 14 to 16 October 2013, in Conclusion MEVA TMG/27/9 - *Approval for updating the MEVA III Task Force Terms of Reference*, approved to update the MEVA III Task Force Terms of Reference. The MEVA Members agreed that in order to support and assist implementation of the MEVA III Network, the Terms of Reference are to be amended to include additional functions and responsibilities to support the implementation of the MEVA III Network. The updated MEVA III Task Force Terms of Reference are as follow:

The MEVA III Task Force is responsible for:

- a) *Develop a MEVA III Project Work Plan and Schedule (WBS)*
- b) *Generate and issue the MEVA III Request for Information (RFI)*
- c) *Support ICAO TCB Office in generate, administer, and issue the MEVA III Request for Proposals (RFP)*
- d) *Review, analyse, and select the qualified RFP proposal*
- e) *Update to MEVA III Document of Agreement (DOA), and other Network administrative.*
- f) *Assist the MEVA Members, in coordination with the MEVA III Service Provider, with the timely and efficient implementation of the MEVA III Network; and*
- g) *Review and inform the MEVA TMG of all deliverable documents required by MEVA III Network implementation.*

Working Methods:

- a) *MEVA III TF work programme (WBS) should present their activities in terms of objectives, responsibilities, deliverables and timelines;*
- b) *MEVA III TF will avoid duplication of work within the MEVA TMG and maintain close coordination among the existing entities to optimize the use of available resources and experience;*
- c) *MEVA III TF may designate, as necessary, ad-hoc groups to work on specific topics and activities; all tasks and activities should be clearly defined by time and deliverables;*
- d) *MEVA III TF should co-ordinate and progress on its works as follows to maximize efficiency and reduce costs: conduct work via electronically, written correspondence, conduct work via phone and teleconference calls and hold meetings, when necessary*
- e) *MEVA III TF will report and coordinate the progress of assigned tasks to the MEVA TMG Group.*

2. Discussion

2.1 Since the TMG/28 Meeting held in Miami, United States, from 28 to 30 May 2014, the MEVA III Task Force held 3rd teleconference with COMSOFT, during which it was agreed that the Common Start Date for all implementation activities will be 6 August 2014. This agreement was made possible through the signature by all MEVA Members of a Letter of Intent. This signature was coordinated by the MEVA Task Force.

2.2 As presented in WP/03, during this meeting the Task Force reviewed the following documents:

- a) System Design Document
- b) FAT Procedures
- c) SAT Procedures
- d) Security Plan
- e) Transition Plan
- f) Project Plan (COMSOFT WBS)

2.3 Following this meeting the proposed Task Force work plan is as follow:

- a) Coordinate the approval by the MEVA Members of the following documents:
 - SDD
 - FAT Procedures
 - SAT Procedures
 - Security Plan
 - Project Plan
 - Transition Plan
- b) Updating the MEVA III WBS with COMSOFT WBS; and
- c) Review of the FAT results ahead of the TMG/29 Meeting

2.4 The latest MEVA III schedule is version 4.6 as approved by the MEVA Members. In this regard, the corresponding MEVA III TF Work Programme (WBS) is shown in the **Attachment**.

2.5 Beyond the tasks due before the start of the implementation of the network there are concurrent with and post implementation activities such as:

- a) Update to MEVA III Document of Agreement (DOA), and other Network administrative;
- b) Assist the MEVA Members, in coordination with the MEVA III Service Provider, with the timely and efficient implementation of the MEVA III Network;
 - ✓ Ensure that the following documents are delivered per RFP deadlines:
 - ✓ As-built documentation for all the nodes
 - ✓ Finalization of the MEVA III Website interface
 - ✓ Coordination of the post implementation training.

3. Suggested Actions

3.1 The Meeting is invited to

- a) review and update the proposed work plan for the Task Force presented in this working paper;
 - b) identify any additional activities in support of the MEVA III Implementation;
 - c) present the proposed Task Force Work Plan during the upcoming MEVA TMG/29 meeting for approval.
-

ATTACHMENT

ID	Task Name	Duration	Start	Finish	% Complete	Predecessors	1st Half			
							1st Quarter		1st Quarter	
							Jul	Jun	May	Apr
1	MEVA TMG/22	2 days	Thu 26-05-11	Fri 27-05-11	100%					
2	MEVA III Letter Of Intent	244 days	Thu 26-05-11	Tue 01-05-12	100%					
21	MEVA TMG/23	2 days	Tue 06-03-12	Wed 07-03-12	100%	1				
22	Request For Information (RFI)	211 days	Fri 23-03-12	Fri 11-01-13	100%					
60	Request For Proposals (RFP)	211.5 days	Mon 14-01-13	Tue 05-11-13	100%	55				
99	Winner announcement ICAO	0 days	Wed 30-04-14	Wed 30-04-14	100%	98FS+126 days			30 Apr '14	
100	MEVA III Document of Agreement	245 days	Mon 14-01-13	Fri 20-12-13	60%					
120	1st MEVA III Task Force/ComSoft Teleconference	0.5 days	Fri 06-12-13	Fri 06-12-13	100%	99FS+2 days				
124	2nd MEVA III TF Teleconference	0.5 days	Thu 12-12-13	Thu 12-12-13	100%					
125	2nd MEVA III TF/ComSoft Teleconference	0.5 days	Mon 13-01-14	Mon 13-01-14	100%	120FS+25 days				
126	3rd MEVA III TF Teleconference	0.5 days	Fri 17-01-14	Fri 17-01-14	100%	124FS+26 days				
127	4th MEVA III Teleconference	0.5 days	Wed 22-01-14	Wed 22-01-14	100%	126FS+2 days				
128	5th MEVA III Teleconference	0.5 days	Tue 04-02-14	Tue 04-02-14	100%	127FS+9 days				
129	6th MEVA III Teleconference	1 day	Wed 05-03-14	Wed 05-03-14	100%	128FS+20 days				
130	3rd MEVA III TF/ComSoft Teleconference	1 day	Mon 10-03-14	Mon 10-03-14	100%	129FS+2 days				
131	7th MEVA III Teleconference	1 day	Tue 18-03-14	Tue 18-03-14	100%	130FS+5 days				
132	8th MEVA III Teleconference	1 day	Mon 31-03-14	Mon 31-03-14	100%	131FS+8 days				
133	4th MEVA III TF/ComSoft Teleconference	1 day	Mon 12-05-14	Mon 12-05-14	100%	132FS+29 days				
134	TMG/28	5 days	Mon 26-05-14	Fri 30-05-14	100%					
138	5th MEVA III TF/ComSoft Teleconference	1 day	Thu 17-07-14	Thu 17-07-14	100%	137FS+33 days				
139	Letter Of Intent Signature	0 days	Wed 30-07-14	Wed 30-07-14	100%	138FS+9 days			30 Jul '14	
140	6th MEVA III TF/ComSoft Teleconference	1 day	Wed 06-08-14	Wed 06-08-14	100%	133FS+61 days				
141	Common Start Date	0 days	Wed 06-08-14	Wed 06-08-14	100%	139FS+5 days			06 Aug '14	
142	7th MEVA III TF/ComSoft Teleconference	1 day	Thu 28-08-14	Thu 28-08-14	100%	140FS+15 days				
143	Contractual Agreement	86 days	Thu 01-05-14	Fri 29-08-14	86%					
158	Transition Documentation	55 days	Fri 01-08-14	Thu 16-10-14	7%					
159	MEVA III Transition Plan	10 days	Fri 03-10-14	Thu 16-10-14	0%					
160	Transition Procedures Submission	1 day	Fri 03-10-14	Fri 03-10-14	0%	141FS+41 days				
161	Implementation Schedule Submission	1 day	Fri 03-10-14	Fri 03-10-14	0%	141FS+41 days				
162	Transition Plan Approval	1 day	Thu 16-10-14	Thu 16-10-14	0%	161FS+8 days				
163	Factory Acceptance Testing Protocol	10 days	Fri 03-10-14	Thu 16-10-14	0%					
164	FAT Protocol Submission	1 day	Fri 03-10-14	Fri 03-10-14	0%	141FS+41 days			03 Oct '14	
165	FAT Protocol Approval	1 day	Thu 16-10-14	Thu 16-10-14	0%	161FS+8 days			16 Oct '14	
166	System Acceptance Test Protocol	10 days	Fri 03-10-14	Thu 16-10-14	0%					
167	SAT Procedures Submission	1 day	Fri 03-10-14	Fri 03-10-14	0%	141FS+41 days				
168	SAT Procedures Approval	1 day	Thu 16-10-14	Thu 16-10-14	0%	167FS+8 days				
169	MEVA III Website Implementation	1 day	Fri 01-08-14	Fri 01-08-14	100%	141FS-4 days			01 Aug '14	
170	Security Plan Submission	1 day	Fri 03-10-14	Fri 03-10-14	0%	141FS+41 days				
171	System Design Document (SSD)	10 days	Fri 03-10-14	Thu 16-10-14	0%					

Project: MEVA III
Date: Thu 02-10-14

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			

ID	Task Name	Duration	Start	Finish	% Complete	Predecessors	1st Half			
							1st Quarter		1st Quarter	
							Jul	Jun	May	Apr
172	SSD Submission	1 day	Fri 03-10-14	Fri 03-10-14	0%	141FS+41 days				
173	SSD Approval	1 day	Thu 16-10-14	Thu 16-10-14	0%	172FS+8 days				
174	Issue Tracking System	1 day	Fri 03-10-14	Fri 03-10-14	0%	141FS+41 days				
175	Accounting & Billing Records Management System	1 day	Fri 03-10-14	Fri 03-10-14	0%	141FS+41 days				
176	Contingency Plan	1 day	Fri 03-10-14	Fri 03-10-14	0%	141FS+41 days				
177	MEVA III TF 03	4 days	Mon 06-10-14	Thu 09-10-14	0%					
178	Compliance Implementation Review	4 days	Mon 06-10-14	Thu 09-10-14	0%	141FS+42 days				
179	MEVA III TF/04	1 day	Mon 08-12-14	Mon 08-12-14	0%	178FS+41 days				
180	TMG/29	4 days	Tue 09-12-14	Fri 12-12-14	0%					
181	Implementation Review	1 day	Tue 09-12-14	Tue 09-12-14	0%	179				
182	Regular Business	3 days	Wed 10-12-14	Fri 12-12-14	0%	181				
183	MEVA III Implementation	478 days?	Thu 18-07-13	Mon 18-05-15	7%					
184	Equipment Ordering	2 days	Wed 20-08-14	Thu 21-08-14	0%	141FS+9 days				
185	Lead Time Equipment Delivery	49 days	Fri 22-08-14	Wed 29-10-14	0%	184				
186	Rack Integration	19 days	Thu 30-10-14	Tue 25-11-14	0%	185				
187	FAT	11 days	Wed 26-11-14	Wed 10-12-14	0%					
188	FAT Preparation & Execution	10 days	Wed 26-11-14	Tue 09-12-14	0%	186				
189	FAT Documentation	1 day	Wed 10-12-14	Wed 10-12-14	0%	188				
190	Delivery	36 days	Wed 10-12-14	Wed 28-01-15	0%					
191	Equipment Packing	5 days	Wed 10-12-14	Tue 16-12-14	0%	188				
192	Shipment Documents	0 days	Tue 16-12-14	Tue 16-12-14	0%	191				16 Dec '14
193	Equipment Shipping	14 days	Wed 17-12-14	Mon 05-01-15	0%	191				
194	Customs Clearing	15 days	Tue 06-01-15	Mon 26-01-15	0%	193				
195	Equipment Arriving on site	2 days	Tue 27-01-15	Wed 28-01-15	0%	194				
196	NewCom	8 days	Tue 06-01-15	Thu 15-01-15	0%	193				
197	USA, Atlanta	450 days	Fri 19-07-13	Thu 09-04-15	13%					
198	Site Visit	1 day	Fri 19-07-13	Fri 19-07-13	100%					
199	Tech Doc (Service Manuals & Theory of Operations)	0 days	Tue 30-12-14	Tue 30-12-14	0%	200SS-22 days				30 Dec '14
200	Site Installation	5 days	Thu 29-01-15	Wed 04-02-15	0%	196FS+9 days				
201	OJT	1 day	Thu 05-02-15	Thu 05-02-15	0%	200				
202	SAT	1 day	Fri 06-02-15	Fri 06-02-15	0%	201				
203	Tech Doc (as-built)	0 days	Thu 09-04-15	Thu 09-04-15	0%	202FS+44 days				09 Apr '15
204	Bahamas, Nassau	305 days	Mon 17-02-14	Fri 17-04-15	11%					
205	Site Visit	1 day	Mon 17-02-14	Mon 17-02-14	100%					
206	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 09-01-15	Fri 09-01-15	0%	207SS-22 days				09 Jan '15
207	Site Installation	3 days	Tue 10-02-15	Thu 12-02-15	0%	195FS+8 days				
208	OJT	1 day	Fri 13-02-15	Fri 13-02-15	0%	207				
209	Site Acceptance Test	1 day	Mon 16-02-15	Mon 16-02-15	0%	208				

Project: MEVA III
Date: Thu 02-10-14

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			

ID	Task Name	Duration	Start	Finish	% Complete	Predecessors	1st Half				
							1st Quarter		1st Quarter		
							Jul	Jun	May	Apr	
210	Tech Doc (as-built)	0 days	Fri 17-04-15	Fri 17-04-15	0%	209FS+44 days					17 Apr '15
211	Technical Assistance Visit	3 days	Fri 13-02-15	Tue 17-02-15	0%	195FS+11 days					
212	Bahamas, Freeport	304 days	Tue 18-02-14	Fri 17-04-15	14%						
213	Site Visit	1 day	Tue 18-02-14	Tue 18-02-14	100%						
214	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 09-01-15	Fri 09-01-15	0%	215SS-22 days					09 Jan '15
215	Site Installation	3 days	Tue 10-02-15	Thu 12-02-15	0%	195FS+8 days					
216	OJT	1 day	Fri 13-02-15	Fri 13-02-15	0%	215					
217	Site Acceptance Test	1 day	Mon 16-02-15	Mon 16-02-15	0%	216					
218	Tech Doc (as-built)	0 days	Fri 17-04-15	Fri 17-04-15	0%	217FS+44 days					17 Apr '15
219	Technical Assistance Visit	1 day	Mon 16-02-15	Mon 16-02-15	0%	216					
220	Cuba	450 days	Mon 29-07-13	Fri 17-04-15	14%						
221	Site Visit	1 day	Mon 29-07-13	Mon 29-07-13	100%						
222	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 09-01-15	Fri 09-01-15	0%	223SS-22 days					09 Jan '15
223	Site Installation	3 days	Tue 10-02-15	Thu 12-02-15	0%	195FS+8 days					
224	OJT	1 day	Fri 13-02-15	Fri 13-02-15	0%	223					
225	SAT	1 day	Mon 16-02-15	Mon 16-02-15	0%	224					
226	Tech Doc (as-built)	0 days	Fri 17-04-15	Fri 17-04-15	0%	225FS+44 days					17 Apr '15
227	Technical Assistance Visit	1 day	Mon 16-02-15	Mon 16-02-15	0%	224					
228	Aruba	455 days	Tue 30-07-13	Mon 27-04-15	13%						
229	Site Visit	1 day	Tue 30-07-13	Tue 30-07-13	100%						
230	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 16-01-15	Fri 16-01-15	0%	231SS-22 days					16 Jan '15
231	Site Installation	4 days	Tue 17-02-15	Fri 20-02-15	0%	195FS+13 days					
232	OJT	1 day	Mon 23-02-15	Mon 23-02-15	0%	231					
233	SAT	1 day	Tue 24-02-15	Tue 24-02-15	0%	232					
234	Tech Doc (as-built)	0 days	Mon 27-04-15	Mon 27-04-15	0%	233FS+44 days					27 Apr '15
235	Technical Assistance Visit (ICAO)	1 day	Tue 24-02-15	Tue 24-02-15	0%	232					
236	Dominican Republic	308 days	Thu 20-02-14	Mon 27-04-15	13%						
237	Site Visit	1 day	Thu 20-02-14	Thu 20-02-14	100%						
238	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 16-01-15	Fri 16-01-15	0%	239SS-22 days					16 Jan '15
239	Site Installation	4 days	Tue 17-02-15	Fri 20-02-15	0%	202FS+6 days					
240	OJT	1 day	Mon 23-02-15	Mon 23-02-15	0%	239					
241	Site Acceptance Test	1 day	Tue 24-02-15	Tue 24-02-15	0%	240					
242	Tech Doc (as-built)	0 days	Mon 27-04-15	Mon 27-04-15	0%	241FS+44 days					27 Apr '15
243	Technical Assistance Visit	1 day	Tue 24-02-15	Tue 24-02-15	0%	240					
244	Haiti	307 days	Fri 21-02-14	Mon 27-04-15	13%						
245	Site Visit	1 day	Fri 21-02-14	Fri 21-02-14	100%						

Project: MEVA III
Date: Thu 02-10-14

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			

ID	Task Name	Duration	Start	Finish	% Complete	Predecessors	1st Half			
							1st Quarter		1st Quarter	
							Jul	Jun	May	Apr
246	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 16-01-15	Fri 16-01-15	0%	247SS-22 days			16 Jan '15	
247	Site Installation	4 days	Tue 17-02-15	Fri 20-02-15	0%	195FS+13 days				
248	OJT	1 day	Mon 23-02-15	Mon 23-02-15	0%	247				
249	Site Acceptance Test	1 day	Tue 24-02-15	Tue 24-02-15	0%	248				
250	Technical Assistance Visit	1 day	Tue 24-02-15	Tue 24-02-15	0%	248				
251	Tech Doc (as-built)	0 days	Mon 27-04-15	Mon 27-04-15	0%	250FS+44 days			27 Apr '15	
252	Curaçao	462 days	Thu 01-08-13	Fri 08-05-15	8%					
253	Site Visit	1 day	Thu 01-08-13	Thu 01-08-13	100%			I		
254	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 23-01-15	Fri 23-01-15	0%	255SS-22 days			23 Jan '15	
255	Site Installation	8 days	Tue 24-02-15	Thu 05-03-15	0%	195FS+18 days				
256	OJT	1 day	Fri 06-03-15	Fri 06-03-15	0%	255				
257	Site Acceptance Test	1 day	Mon 09-03-15	Mon 09-03-15	0%	256				
258	Tech Doc (as-built)	0 days	Fri 08-05-15	Fri 08-05-15	0%	257FS+44 days			08 May '15	
259	Technical Assistance Visit	1 day	Mon 09-03-15	Mon 09-03-15	0%	256				
260	Sint Maarten	338 days	Wed 15-01-14	Fri 01-05-15	14%					
261	Site Visit	1 day	Wed 15-01-14	Wed 15-01-14	100%					
262	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 23-01-15	Fri 23-01-15	0%	263SS-22 days			23 Jan '15	
263	Site Installation	3 days	Tue 24-02-15	Thu 26-02-15	0%	202FS+11 days				
264	OJT	1 day	Fri 27-02-15	Fri 27-02-15	0%	263				
265	Site Acceptance Test	1 day	Mon 02-03-15	Mon 02-03-15	0%	264				
266	Tech Doc (as-built)	0 days	Fri 01-05-15	Fri 01-05-15	0%	265FS+44 days			01 May '15	
267	Technical Assistance Visit	1 day	Mon 02-03-15	Mon 02-03-15	0%	264				
268	Cayman Islands	318 days	Wed 19-02-14	Fri 08-05-15	14%					
269	Site Visit	1 day	Wed 19-02-14	Wed 19-02-14	100%			I		
270	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 30-01-15	Fri 30-01-15	0%	271SS-22 days			30 Jan '15	
271	Site Installation	3 days	Tue 03-03-15	Thu 05-03-15	0%	225FS+10 days				
272	OJT	1 day	Fri 06-03-15	Fri 06-03-15	0%	271				
273	Site Acceptance Test	1 day	Mon 09-03-15	Mon 09-03-15	0%	272				
274	Tech Doc (as-built)	0 days	Fri 08-05-15	Fri 08-05-15	0%	273FS+44 days			08 May '15	
275	Technical Assistance Visit	1 day	Mon 09-03-15	Mon 09-03-15	0%	272				
276	Colombia	462 days	Thu 01-08-13	Fri 08-05-15	17%					
277	Site Visit	1 day	Thu 01-08-13	Thu 01-08-13	100%			I		
278	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 30-01-15	Fri 30-01-15	0%	279SS-22 days			30 Jan '15	
279	Site Installation	3 days	Tue 03-03-15	Thu 05-03-15	0%	202FS+16 days				
280	OJT	1 day	Fri 06-03-15	Fri 06-03-15	0%	279				

Project: MEVA III
Date: Thu 02-10-14

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			

ID	Task Name	Duration	Start	Finish	% Complete	Predecessors	1st Half			
							1st Quarter		1st Quarter	
							Jul	Jun	May	Apr
281	Site Acceptance Test	1 day	Mon 09-03-15	Mon 09-03-15	0%	280				
282	Tech Doc (as-built)	0 days	Fri 08-05-15	Fri 08-05-15	0%	281FS+44 days				08 May '15
283	Venezuela	319 days	Mon 24-02-14	Thu 14-05-15	14%					
284	Site Visit	1 day	Mon 24-02-14	Mon 24-02-14	100%			I		
285	Tech Doc (Service Manuals & Theory of Operations)	0 days	Thu 05-02-15	Thu 05-02-15	0%	286SS-22 days				05 Feb '15
286	Site Installation	3 days	Mon 09-03-15	Wed 11-03-15	0%	202FS+20 days				
287	OJT	1 day	Thu 12-03-15	Thu 12-03-15	0%	286				
288	Site Acceptance Test	1 day	Fri 13-03-15	Fri 13-03-15	0%	287				
289	Tech Doc (as-built)	0 days	Thu 14-05-15	Thu 14-05-15	0%	288FS+44 days				14 May '15
290	Technical Assistance Visit	1 day	Fri 13-03-15	Fri 13-03-15	0%	287				
291	COCESNA	469 days	Tue 30-07-13	Fri 15-05-15	14%					
292	Site Visit	1 day	Tue 30-07-13	Tue 30-07-13	100%			I		
293	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 06-02-15	Fri 06-02-15	0%	294SS-22 days				06 Feb '15
294	Site Installation	3 days	Tue 10-03-15	Thu 12-03-15	0%	202FS+21 days				
295	OJT	1 day	Fri 13-03-15	Fri 13-03-15	0%	294				
296	Site Acceptance Test	1 day	Mon 16-03-15	Mon 16-03-15	0%	295				
297	Tech Doc (as-built)	0 days	Fri 15-05-15	Fri 15-05-15	0%	296FS+44 days				15 May '15
298	Technical Assistance Visit	1 day	Mon 16-03-15	Mon 16-03-15	0%	295				
299	Mexico	320 days	Tue 25-02-14	Mon 18-05-15	13%					
300	Site Visit	1 day	Tue 25-02-14	Tue 25-02-14	100%			I		
301	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 06-02-15	Fri 06-02-15	0%	302SS-22 days				06 Feb '15
302	Site Installation	4 days	Tue 10-03-15	Fri 13-03-15	0%	202FS+21 days				
303	OJT	1 day	Mon 16-03-15	Mon 16-03-15	0%	302				
304	Site Acceptance Test	1 day	Tue 17-03-15	Tue 17-03-15	0%	303				
305	Tech Doc (as-built)	0 days	Mon 18-05-15	Mon 18-05-15	0%	304FS+44 days				18 May '15
306	Technical Assistance Visit	1 day	Tue 17-03-15	Tue 17-03-15	0%	303				
307	Panama	319 days	Mon 24-02-14	Thu 14-05-15	17%					
308	Site Visit	1 day	Mon 24-02-14	Mon 24-02-14	100%			I		
309	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 06-02-15	Fri 06-02-15	0%	310SS-22 days				06 Feb '15
310	Site Installation	3 days	Tue 10-03-15	Thu 12-03-15	0%	202FS+21 days				
311	Site Acceptance Test	1 day	Fri 13-03-15	Fri 13-03-15	0%	310				
312	Tech Doc (as-built)	0 days	Thu 14-05-15	Thu 14-05-15	0%	311FS+44 days				14 May '15
313	Technical Assistance Visit	1 day	Fri 13-03-15	Fri 13-03-15	0%	310				
314	Puerto Rico	323 days	Wed 19-02-14	Fri 15-05-15	17%					
315	Site Visit	1 day	Wed 19-02-14	Wed 19-02-14	100%			I		

Project: MEVA III Date: Thu 02-10-14	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			

ID	Task Name	Duration	Start	Finish	% Complete	Predecessors	1st Half			
							1st Quarter		1st Quarter	
							Jul	Jun	May	Apr
316	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 06-02-15	Fri 06-02-15	0%	317SS-22 days				06 Feb '15
317	Site Installation	3 days	Tue 10-03-15	Thu 12-03-15	0%	202FS+21 days				
318	OJT	1 day	Fri 13-03-15	Fri 13-03-15	0%	317				
319	Site Acceptance Test	1 day	Mon 16-03-15	Mon 16-03-15	0%	318				
320	Tech Doc (as-built)	0 days	Fri 15-05-15	Fri 15-05-15	0%	319FS+44 days				15 May '15
321	USA, Miami	477 days?	Thu 18-07-13	Fri 15-05-15	17%					
322	Site Visit	1 day	Thu 18-07-13	Thu 18-07-13	100%					
323	Tech Doc (Service Manuals & Theory of Operations)	0 days	Fri 06-02-15	Fri 06-02-15	0%	324SS-22 days				06 Feb '15
324	Site Installation	3 days	Tue 10-03-15	Thu 12-03-15	0%	202FS+21 days				
325	OJT	1 day?	Fri 13-03-15	Fri 13-03-15	0%	324				
326	Site Acceptance Test	1 day	Mon 16-03-15	Mon 16-03-15	0%	325				
327	Tech Doc (as-built)	0 days	Fri 15-05-15	Fri 15-05-15	0%	326FS+44 days				15 May '15
328	Jamaica	326 days	Mon 17-02-14	Mon 18-05-15	14%					
329	Site Visit	1 day	Mon 17-02-14	Mon 17-02-14	100%					
330	Tech Doc (Service Manuals & Theory of Operations)	0 days	Mon 09-02-15	Mon 09-02-15	0%	331SS-22 days				09 Feb '15
331	Site Installation	3 days	Wed 11-03-15	Fri 13-03-15	0%	281FS+1 day				
332	OJT	1 day	Mon 16-03-15	Mon 16-03-15	0%	331				
333	Site Acceptance Test	1 day	Tue 17-03-15	Tue 17-03-15	0%	332				
334	Tech Doc (as-built)	0 days	Mon 18-05-15	Mon 18-05-15	0%	333FS+44 days				18 May '15
335	Technical Assistance Visit	1 day	Tue 17-03-15	Tue 17-03-15	0%	332				
336	NAT (Network Acceptance Test)	9 days	Wed 18-03-15	Mon 30-03-15	0%					
337	Switch-over of active connection	5 days	Wed 18-03-15	Tue 24-03-15	0%	281,288,326,319				
338	Shutdown of MEVA II	1 day	Wed 25-03-15	Wed 25-03-15	0%	337				
339	Switch to Modulation & Coding on MEVA III	1 day	Thu 26-03-15	Thu 26-03-15	0%	338				
340	Start Space Segment Contract	1 day	Fri 27-03-15	Fri 27-03-15	0%	339				
341	Start of Service Charge	1 day	Mon 30-03-15	Mon 30-03-15	0%	340				
342	MEVA III Network Operation	0 days	Thu 26-03-15	Thu 26-03-15	0%	339				26 Mar '15
343	Training II Course	3 days	Thu 26-05-11	Mon 30-05-11	0%					
344	TMG/30	4 days	Fri 27-03-15	Wed 01-04-15	0%	342				

Project: MEVA III Date: Thu 02-10-14	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			