



**International Civil Aviation Organization**

**THE EIGHTH MEETING OF AERONAUTICAL  
TELECOMMUNICATION NETWORK (ATN)  
IMPLEMENTATION CO-ORDINATION GROUP  
OF APANPIRG (ATNICG/8)**

Jakarta, Indonesia, 18 - 21 March 2013



Ministry Of Transportation  
Republic of Indonesia

---

**Agenda Item 3: Review state's ATN/AMHS Implementation Status, Transition and Operational Issues**

**REPORT OF ATN/AMHS STATUS IN THE PHILIPPINES**

(Presented by Philippines)

**SUMMARY**

This information papers serves to update the meeting regarding the ATN/AMHS activities in the Philippines.

**1. INTRODUCTION**

1.1 The expected implementation of the New CNS/ATM Systems Development Project in 2<sup>nd</sup> quarter of 2013 was delayed; thus, further delaying the ATN/AMHS implementation.

1.2 However, the New CNS/ATM Systems Development Project is expected to continue this CY2013.

**2. DISCUSSION**

2.1 The New CNS/ATM Systems Development Project implementation was further delayed after project review initiated by the government of the Philippines last CY2012.

2.2 The AMHS installation is expected to be installed on September 2014, on the assumption that the New CNS/ATM Systems Development Project will resume at April 2013.

2.3 A separate project concerning the upgrade of the existing AFTN switch to AMHS is presently under evaluation. Should this project materialize, AMHS inter-operability tests are expected to follow earlier than the schedule of the New CNS/ATM Systems Development Project.

2.4 Despite the unprecedented events that caused delay in project implementation, target completion by 2015 is achievable.

**3. ACTION BY THE MEETING**

3.1 The meeting is invited to note the above information.

-----

**ATTACHMENT 1 A**

**FORMAT FOR REPORTING IMPLEMENTATION STATUS**

- Contract Signed (Date) .....December 2009
- Completion of physical installation (Date) .....September 2014
- Completion of Training (Date) .....TBA
- Completion of local testing (Date).....January 2015
- Circuit test schedule
  - o *Bilateral agreement signed with the reciprocal end (Date):*.....TBA
  - o *Bilateral test carried out as per the procedure prescribed (Date):*..... TBA
- Transition AFTN/AMHS (Date/Schedule) .....[the schedule is dependent on the circuit test schedule]
- Setting up of AMHS UA (Date) .....January 2015
- Final Acceptance and Contract Signoff (Date) .....October 2015
- AMHS transition (Date/Schedule) .....November 2015

-----