

APPENDIX K

Update: May 2015														CAR Region AMHS Implementation Matrix													
Administr ation	STATUS	System Description					System implementation milestones					(COM CHART) Connecti on with	POC	Remarks													
		Location of Facility	AMHS Facility Type	AMHS Vendor	Curre nt Facili ty Type	Current Vendor	AMHS System Procure ment Date	AMHS System Implement ation Date	AMHS Interopera bility Test	AMH S Servi ce Cuto ver																	
Aruba	Under Study	Aruba										United States	Joselito Andrade	5-2015 In the process of changing AFTN PAD. No projected date for AMHS													
Bahamas		Nassau					1Q2011 mtg FAA Feb11	Jun 2011	Jun2011 begin testing			United States	Hillard Walker	Q2 2011: will engage an Isode Integrator to provide an AMHS solution 5-2015 No recent updates													

Update: May 2015													CAR Region AMHS Implementation Matrix												
Cayman Islands	Establishment of Testing Circuit	Grand Cayman	MTA + UA	Frequentis	AFT N switch	Frequentis	end 1Q2011	4Q 2014	2Q2015	TBD	United States	Wayne DaCosta	5-2015 System implemented but not operational. Interoperability testing in process 4-16 Testing has been suspended until further notification from Cayman												
Dominican Republic	Implemented	Santo Domingo	AMHS - MTA/UAs	Ubitech	AFT N Switch		already	Jan2011	May 2012	Sep 2012	United States	Fernando Casso	Originally implemented on MEVA II. Successfully transitioned to MEVA III												

Update: May 2015													CAR Region AMHS Implementation Matrix												
Cuba	Interoperability Testing in process	La Habana	AMHS - MTA/UAs	ISODE/In-house	AFT N Switch	Own system	N/A	TBD	2014Q4 - 2015Q2	-Sept 2015	United States	Carlos Jimenez y Layla Rodriguez, Carmén de Armas	5 2015Parts of the Interoperability Testing was performed over a test circuit on MEVA II; Testing resumed once the test circuit was migrated to MEVA III												
Haiti	Under Study	Port-au-Prince	TBD	TBD	AFT N User	DSA	10/15	03/16	05/16	09/16	United States	Emmanuel Jacques	06/15 - Current vendor needs to be verify. Updated system implementation milestone												

Update: May 2015													CAR Region AMHS Implementation Matrix												
COCESNA	System Implemented- ready for testing	Tegucigalpa	AMHS Gateway	ISODE/In-house	AFT N Switch	COCESNA	N/A	TBD	TBD	TBD	Belize - MTA	Mayda Avila	5-15 Testing with FAA on hold pending notification from COCESNA pending notification from COCESNA												
								TBD	TBD	TBD	Guatemala - MTA	Oscar Villela													
								1Q 2013	1Q 2013	1Q 2013	Managua - MTA														
								TBD	1Q 2013	TBD	Mexico - MTA														
								TBD	TBD	TBD	San Jose - MTA														
								1Q 2013	1Q 2013	1Q 2013	San Pedro Sula - MTA														
								TBD	TBD	TBD	San Salvador - MTA														
								1Q2011	Jun 2012	Sep 2012	United States														

Update: May 2015													
CAR Region AMHS Implementation Matrix													
Jamaica	System Implemented -ready for testing	Kingston	AMHS G/W	TBD	AFT N Switch	TBD	Q2-2012		Aug 2012	Oct 2012	United States	Derrick Grant	5-15 No updates 4-16 Updating ATN system, Completion projected for end of 2017.
Mexico	Coordination initiated	Mexico									Centro-America United States		5 2015 Initiated coordination with SENEAM 4-16 No updates provided at this time.
Curacao	Scheduled for testing	Curacao	AMHS MTA	Ubitech	AMHS System	Ubitech	May 2012	Jul 2012	Sept 2015	Feb 2016	Caracas-MTA	Jean Baptiste Getrouw	5-15 no updates
Trinidad and Tobago	Implemented- for testing	Port-of-Spain	AMHS MTA/UAs/ Gateway	Comsoft	AFT N Switch	Comsoft	Apr 2012	Sep 2012	Sep 12	Sep 12	Anguilla	Veronica Ramdath	5-15 Interoperability testing in process

Update: May 2015													CAR Region AMHS Implementation Matrix												
										Sep 12	Sep 12	Antigua	Randy Gomez	6-1-15 Testing to continue after MEVA III implementation. FAA to start coordination with T&T the week of 8 June 2015. End-to-end Testing will be coordinated in segment. 4-16 Interoperability testing in progress. 80% completed											
										Sep 12	Sep 12	Barbados -UA													
										Oct 2012		Caracas-MTA													
										Sep 12	Sep 12	Dominica - UA													

Update: May 2015														CAR Region AMHS Implementation Matrix													
	In Interoperability Testing									Sep 12	Sep 12	Fort-de-France-UA															
										Sep 12	Sep 12	Georgetown-UA															
										Sep 12	Sep 12	Grenada-UA															
										Sep 12	Sep 12	Montserrat-UA															
										Sep 12	Sep 12	Pointe-a-Pitre-MTA															
										Sep 12	Sep 12	Saint Kitts and Nevis-UA															
										Sep 12	Sep 12	Saint Lucia-UA															
										Sep 12	Sep 12	Saint Vincent-UA															
										2015Q2	TBD	United States															
Turks and Caicos	Scheduled for testing	Providenciales	MTA	Stonefield Sys	AFT N Term	Stonefield Sys	1Q 2012	2Q 2012	Feb 2013	Mar 2013	United States	Emmanuel Rigby John T. Smith	5 2015 No updates														

ANI/WG/3
Appendix K to the Report

K-8

Update: May 2015													
CAR Region AMHS Implementation Matrix													
Sint Maarten	Coordinati on Initiated		AMHS MTA	IDS	AFT N Swit ch		2014Q1		2015Q3	TBD	United States	Lloyd Hinds	Project to resume after implementation of MEVA III
United States		Atlanta	AMHS G/W	U.S.A.	AFT N Swit ch	U.S.A.	now	now			Aruba Brazil Caracas Cayman Centro America Curazao Grand Turk La Habana Kingston Lima Mexico Nassau-S Panama Port-au-Prince Port-of-Spain Saint Maarten Santa Domingo Tortola	Dulce Roses	5-15 see notes
