

CAFSAT stations Upgrade Plan (Phase I)

Station	Current situation	Schedule	Notes
Casablanca		2017	A new CAFSAT Node will be provided so that phase I is no longer needed
Dakar	Done. May 2014		
Ezeiza	Contract with ISDEFE via ICAO TCB around end 2014	Six (6) months after contract signature (around June 2015)	A new CAFSAT Node will be provided with the new ACC under building so that phase I is no longer needed
Johannesburg	Finalizing purchase of equipment and contract for upgrade	November/December 2014	
Las Palmas	Done. April 2014		
Lisbon	Done. October 2014.		1)
Luanda			A new CAFSAT node is under provision
Nouakchott	Done. May 2014		
Recife	Done. November 2013		2)
Sal	Done. November 2013		
Santa Maria	Done. October 2014.		

Table 1

(*) Upgrade according Phase 1 – Step 3 of document “Technical Study for CAFSAT network upgrade – February 2012“.

Notes:

- 1) Link Lisbon – Santa Maria is done (October 2010). Links Lisbon – Casablanca and Lisbon – Luanda will be established when sites finish upgrading.
- 2) Links Recife-Dakar and Recife-Las Palmas are done. Links Recife - Johannesburg and Recife - Luanda will be established when sites finish upgrading.
- 3) ONDA will launched a 3rd call for tender during 1st half 2016.