



ICAO

International Civil Aviation Organization

**THE FIFTEENTH MEETING OF THE COMMON
AERONAUTICAL VIRTUAL PRIVATE
NETWORK OPERATIONS GROUP (CRV OG/15)**

Mumbai, India, 15-19 June 2026

Agenda Item 9: States CRV Implementation

CURRENT STATUS OF CRV IMPLEMENTATION IN INDONESIA

(Presented by Indonesia)

SUMMARY

This paper provides updated information regarding the current status of CRV implementation in Indonesia

1. INTRODUCTION

1.1 Indonesia has extended its CRV service contract with PCCW in December 2025, with the contract valid until 31 December 2028.

1.2 As part of the renewal, Indonesia subscribed to CRV Connection Package C, providing 2 Mbps bandwidth for each of the two sites located within Jakarta FIR and Ujung Pandang FIR to support voice and data connectivity. This represents an adjustment from the previous 3 Mbps bandwidth to 2 Mbps, based on the current operational needs.

2. DISCUSSION

2.1 To ensure the successful and timely implementation of CRV, several essential activities have been agreed upon and must be completed according to the established timeline.

2.2 In 2026, Indonesia carried out the modernization of ATM system facilities, including the Voice Communication System and the implementation of a new AMHS for Jakarta and Ujung Pandang. These systems are planned to become operational by mid-June 2026.

2.3 As of June 2026, the current status of CRV implementation in Indonesia is outlined in the Table below.

Table 1 CRV Implementation in Indonesia

States		Application	Status	Target
Indonesia Jakarta	Singapore	AMHS	Operational	
		Voice	Operational	
		ADSB	Not Started	Pending the ADS-B filter investment planned for early 2027
	Brisbane Australia	AMHS	Operational	
		Voice	Testing Phase	July 2026
	Melbourne Australia	Voice	Testing Phase	July 2026
		AMHS	Operational	
	Subang Malaysia	Voice	Testing Phase	July 2026
	Kuching Malaysia	Voice	Testing Phase	July 2026
Indonesia Makassar	Chennai India	Voice	Operational	
	Colombo Sri Lanka	Voice	New Proposal	Pending Coordination
	Brisbane Australia	Voice	Testing Phase	July 2026
		ADSB	Not Started	Pending the ADS-B filter investment planned for early 2027.
		AMHS	Operational	
	Melbourne Australia	AMHS	Operational	
	Papua New Guinea	Voice	Operational	
	Oakland USA	Voice	Operational	
	Manila Philippines	Voice	Operational	
	Kinabalu Malaysia	Voice	Operational	

2.4 Based on the target timeline shown in the table above, we would appreciate an initial discussion to review related matters and align the implementation schedule.

3. ACTION BY THE MEETING

3.1 The meeting is invited to:

- a) note the information contained in this paper; and
- b) discuss any relevant matter as appropriate
