


PLAN ACCION IMPLANTACION SISTEMAS AUTOMATIZADOS/ACTION PLAN IMPLEMENTATION AUTOMATED SYSTEMS

ID	Nome da tarefa	Duration	Start	Finish	Predecessors	2nd Half	1st Half	2nd Half	1st Half	2nd Half	1st Half	2nd Half	1st Half	2nd Half	1st Half	2nd Half	1st Half	2nd Half
1	SAM Region Interconnection Plan / Plan de Interconexión Región SAM	1370 days	Mon 21/04/08	Mon 22/07/13														
2	Plan approval / Aprobación del Plan	1 day	Mon 21/04/08	Mon 21/04/08														
3	Establishment of management team / Creación del equipo de gestión	1 day	Mon 21/04/08	Mon 21/04/08														
4	Execution / Ejecución	1 day	Mon 21/04/08	Tue 22/04/08														
5	Coordination meetings / Reuniones de coordinación	769.88 days	Mon 03/11/08	Fri 14/10/11														
6	SAM/IG/2	5 days	Mon 03/11/08	Fri 07/11/08														
7	SAM/IG/3	5 days	Mon 20/04/09	Fri 24/04/09														
8	SAM/IG/4	5 days	Mon 19/10/09	Mon 26/10/09														
9	SAM/IG/5	5 days	Mon 10/05/10	Fri 14/05/10														
10	SAM/IG/6	5 days	Mon 18/10/10	Fri 22/10/10														
11	SAM/IG/7	5 days	Mon 23/05/11	Mon 30/05/11														
12	SAM/IG/8	5 days	Mon 10/10/11	Fri 14/10/11														
13	MoU establishment / Establecimiento de MoU	803 days	Wed 16/09/09	Mon 15/10/12														
14	Argentina - Uruguay	1 day	Wed 16/09/09	Wed 16/09/09														
15	Argentina - Brasil	1 day	Wed 16/09/09	Wed 16/09/09														
16	Argentina - Chile	10 days	Mon 18/10/10	Fri 29/10/10														
17	Brasil - Uruguay	1 day	Wed 16/09/09	Wed 16/09/09														
18	Brasil -Venezuela	1 day	Thu 21/10/10	Fri 22/10/10														
19	Brasil Colombia	5 days	Mon 14/05/12	Mon 21/05/12														
20	Brasil Peru	5 days	Mon 14/05/12	Fri 18/05/12														
21	Colombia- Ecuador	5 days	Mon 14/05/12	Mon 21/05/12														
22	ColombiaPanama	5 days	Mon 14/05/12	Mon 21/05/12														
23	Colombia Venezuela	5 days	Mon 14/05/12	Mon 21/05/12														
24	Peru Chile	5 days	Mon 08/10/12	Mon 15/10/12														
25	Peru Colombia	5 days	Mon 07/05/12	Fri 11/05/12														
26	Peru Ecuador	5 days	Mon 07/05/12	Mon 14/05/12														
27	Paraguay Argentina	5 days	Mon 13/02/12	Fri 17/02/12														
28	Paraguay Brasil	5 days	Mon 13/02/12	Mon 20/02/12														
29	Flight plan interconnection / Interconexión de plan de vuelo	381.13 days	Fri 28/10/11	Fri 12/04/13														
30	OLDI	381 days	Fri 28/10/11	Fri 12/04/13														
31	EZEIZA-SANTIAGO	20 days	Mon 29/10/12	Sat 24/11/12														
32	BOGOTA - GUAYAQUIL	20 days	Mon 10/12/12	Mon 07/01/13														
33	BOGOTA - PANAMA	20 days	Mon 11/03/13	Mon 08/04/13														
34	BOGOTA - BARRANQUILLA	21 days	Fri 28/10/11	Fri 25/11/11														
35	BARRANQUILLA - PANAMA	21 days	Mon 11/03/13	Tue 09/04/13														
36	SANTIAGO - CORDOBA	22 days	Mon 19/11/12	Wed 19/12/12														
37	SANTIAGO - COMODORO RIVADÁVIA	22 days	Mon 19/11/12	Wed 19/12/12														
38	AMAZÓNICO-BOGOTÁ	20 days	Mon 18/03/13	Mon 15/04/13														
39	LIMA - SANTIAGO	20 days	Mon 18/06/12	Mon 16/07/12														
40	LIMA - GUAYAQUIL	20 days	Mon 02/07/12	Mon 30/07/12														
41	LIMA - BOGOTA	20 days	Mon 10/12/12	Mon 07/01/13														
42	DOC 4444	22 days	Mon 12/12/11	Wed 11/01/12														
43	AMAZONICO - MAIQUETIA	22 days	Mon 12/12/11	Wed 11/01/12														
44	AIDC	280 days	Mon 12/03/12	Mon 08/04/13														

Projeto: PLAN ACCIÓN INTERCONEX Data: Wed 28/03/12

Tarefa		Tarefas externas		Manual Task		Finish-only	
Divisão		Etapa Tarefa		Duration-only		Andamento	
Etapa		Inactive Task		Manual Summary Rollup		Divisão	
Resumo		Inactive Milestone		Manual Summary			
Resumo do projeto		Inactive Summary		Start-only			

PLAN ACCION IMPLANTACION SISTEMAS AUTOMATIZADOS/ACTION PLAN IMPLEMENTATION AUTOMATED SYSTEMS												
ID	Nome da tarefa	Duration	Start	Finish	Predecessors	2nd Half	1st Half	2nd Half	1st Half	2nd Half	1st Half	2nd Half
45	CURITIBA-RESISTENCIA	21 days	Mon 20/08/12	Tue 18/09/12								
46	CURITIBA - MONTEVIDEO	22 days	Mon 12/03/12	Wed 11/04/12								
47	EZEIZA-CORDOBA	20 days	Mon 14/05/12	Mon 11/06/12								
48	EZEIZA - MONTEVIDEO	65 days	Mon 21/05/12	Mon 20/08/12								
49	LIMA - AMAZONICO	20 days	Mon 17/12/12	Mon 14/01/13								
50	ASUNCIÓN - CURITIBA	20 days	Mon 14/01/13	Mon 11/02/13								
51	ASUNCIÓN - EZEIZA	20 days	Mon 11/03/13	Mon 08/04/13								
52	Radar data exchange / Intercambio de datos radar	1370 days	Mon 21/04/08	Mon 22/07/13								
53	Direct connection to centre - ASTERIX / Conexión Directa al Centro - ASTERIX	1370 days	Mon 21/04/08	Mon 22/07/13								
54	CORDOBA – SANTIAGO	22 days	Tue 01/11/11	Thu 01/12/11								
55	EZEIZA - SANTIAGO	22 days	Tue 01/11/11	Thu 01/12/11								
56	SANTIAGO - C. RIVADÁVIA	22 days	Tue 01/11/11	Thu 01/12/11								
57	MENDOZA – SANTIAGO	30 days	Mon 11/06/12	Mon 23/07/12								
58	EZEIZA – PUERTO MONTT	30 days	Mon 13/06/11	Mon 25/07/11								
59	PUNTA ARENAS – C. RIVADAVIA	30 days	Mon 10/06/13	Mon 22/07/13								
60	AMAZONICO – BOGOTA	30 days	Mon 03/12/12	Mon 14/01/13								
61	CURITIBA – MONTEVIDEO	30 days	Mon 23/07/12	Mon 03/09/12								
62	CURITIBA - RESISTENCIA	21 days	Mon 09/07/12	Tue 07/08/12								
63	BOGOTA – GUAYAQUIL	30 days	Mon 10/09/12	Mon 22/10/12								
64	BOGOTA – PANAMA	30 days	Mon 22/10/12	Mon 03/12/12								
65	BOGOTA – BARRANQUILLA	30 days	Mon 21/04/08	Fri 30/05/08								
66	BOGOTA – LIMA	30 days	Mon 13/05/13	Mon 24/06/13								
67	BOGOTA – MAIQUETÍA	30 days	Mon 19/11/12	Mon 31/12/12								
68	BARRANQUILLA – PANAMA	30 days	Mon 22/10/12	Mon 03/12/12								
69	BARRANQUILLA – MAIQUETÍA	30 days	Mon 18/03/13	Mon 29/04/13								
70	LIMA – SANTIAGO	30 days	Mon 19/11/12	Mon 31/12/12								
71	LIMA – GUAYAQUIL	30 days	Mon 10/06/13	Mon 22/07/13								
72	LIMA – AMAZONICO	30 days	Mon 10/06/13	Mon 22/07/13								
73	ASUNCIÓN – CURITIBA	30 days	Mon 03/12/12	Mon 14/01/13								
74	ASUNCIÓN – EZEIZA	30 days	Mon 10/12/12	Mon 21/01/13								
75	MONTEVIDEO-EZEIZA	23 days	Tue 01/03/11	Fri 01/04/11								
76	ICD owner / ICD propietario	23 days	Mon 14/11/11	Thu 15/12/11								
77	AMAZONICO - MAIQUETIA	23 days	Mon 14/11/11	Thu 15/12/11								
78	Inter-Centro ASTERIX 62,63 (TBD)	1 day	Mon 04/03/13	Tue 05/03/13								



Projeto: PLAN ACCIÓN INTERCONEX
Data: Wed 28/03/12

Tarefa		Tarefas externas		Manual Task		Finish-only	
Divisão		Etapa Tarefa		Duration-only		Andamento	
Etapa		Inactive Task		Manual Summary Rollup		Divisão	
Resumo		Inactive Milestone		Manual Summary			
Resumo do projeto		Inactive Summary		Start-only			